Physical Address of your Business:			
Telephone Number:		Business No.	
Tax I.D. No.:		Cell Phone:	
Legal form of Business : □ Corporation □ LL	C 🗆 Partnership 🗆 Joir	nt Venture 🗆 Individual 🗆 Other	
DE	BRIS REMOVAL, CLE	<u>AN-UP, ETC</u>	
ITEM	<u>UNIT</u>	LOW	HI
Tree Removal	Ea		
Foundation Demo. & Disposal			
Slab	Sq.Ft		
Stem Wall w/ operator	LF		
Backhoe/Loader w/operator	HR HR		
Dozer w/ Operator Dump Truck/ with Operator	HR		
Remove/ Dispose General Debris	HR		
	<u>FENCES</u>		
ITEM	<u>UNIT</u>	LOW	HI
R/R Barbed Wire	LF		
R/R Split Rail	LF		
R/R 4' Chain Link	LF		
R/R 6' Chain Link	LF		
R/R 4' Wood	LF		
R/R 6' Wood R/R Concrete Block	LF LF		
R/R Metal Fences	LF		
DRIV	VEWAY, WALKWAY,	PATIOS, ETC	
ITEM	<u>UNIT</u> SF	LOW	HI

	31	
R/R 4" Concrete	SF	
R/R 4" Concrete Exp. Agg.	SF	
R/R 2" Asphalt	SF	
R/R 4" Asphalt	SF	
R/R Brick/ Masonry Patio	SF	
R/R Brick Stone BBQ	LS	

SEPTIC SYSTEM, SEWER LINES, DRAINS, WATER LINES

ITEM	<u>UNIT</u>	LOW	HI
Pump Septic Tank R/R Septic Tank R/R Leach Field R/R Complete System	LS Ea LF LS		
R/R Water Line Clean and Sanitize Cistern Cistern - Drain/Clean/ Fill	LF LS Gal.		
Thoroseal	SF		

FOUNDATION, FOOTING, ETC

ITEM	<u>UNIT</u>	LOW	<u>HI</u>
Place Slab on Grade	SF		
R/R 6". 8" X 24" Poured			
Stem Wall and 8' X 6" Footing	LF		
R/R 6". 8" X 24" Concrete			
Block Wall and 8" X16" Footing	LF		
Patching Wall and Floors	SF		
R/R Bond Beans	CY		

ROOFS (ALL R/R)

ITEM	<u>UNIT</u>	LOW	HI
Room Framing	SF		
½"- ⅛ " Sheathing	SF		
F.G. Comp. Shingle	SQ		
Wood Shingle	SQ		
Corrugated Iron	SQ		
Gutters/ Downspouts	LF		

EXTERIOR WALLS

ITEM	<u>UNIT</u>	LOW	HI
R/R Conc. Blocks 8" X 8"	SF		
R/R Wood Framing	SF		
Insulation R-11	SQ		
Insulation R-19	SQ		
R/R Wood Sheathing ½"	SQ		
R/R Fiberbd Sheathing	LF		
Sandblast	SF		
R/R Stucco	SF		
R/R Brick Veneer	SF		
R/R Stone Veneer	SF		

EXTERIOR DOORS

ITEM	<u>UNIT</u>	LOW	<u>HI</u>
R/R Wood Entrances S.C.	Ea		
Trim Repair, Rehang	Ea		
R/R Aluminum Sliding Glass	SF		
R/R Screen Door	Ea		
R/R Store Door	Ea		
R/R Garage Doors 9' X 7'	SF		

WINDOWS

ITEM	<u>UNIT</u>	LOW	<u>HI</u>
Glazing:			
R/R Single Pane Glass	SF		
R/R Double Pane Glass	SF		
R/R Windows: Wood Or Metal			
Single Pane	SF		
Double Pane	SF		

ATTACHED PORCHES, DECKS, ETC.

ITEM	<u>UNIT</u>	LOW	HI
R/R Carport (no Slab) R/R Wood Decks and Porches	SF		
(Including Railings, Screens, Roofs, Etc.)	SF		
R/R Concrete Porches	SF		
Galv. Pipe Railing	LF		
Wood Stairs (per riser)	Ea		
Concrete Stairs (per riser)	Ea		

CEILING

ITEM	<u>UNIT</u>	LOW	<u>HI</u>
R/R Insulation R-11	SF		
R/R Dry Wall	SF		
R/R Plaster	SF		
R/R Texture	SF		
R/R Paint	SF		
R/R Acoustic Spray	SF		
R/R Suspended Ceiling	SF		

INTERIOR DOOR & TRIM

ITEM	<u>UNIT</u>	LOW	HI
R/R H/C Doors	Ea.		
R/R Panel Doors	Ea.		
R/R Bifold/Bypass	Ea.		
R/R Trim/ Rehang	Ea.		
R/R Tub / Shower Enclosure	Ea.		
R/R Base Molding, Etc.	LF		

INTERIOR FLOORS

ITEM	<u>UNIT</u>	LOW	<u>HI</u>
Interior Debris Removal	CF		
Clean and Sanitize	SF		
R/R Framing	SF		
Insulation R-11	SF		
R/R Sheathing	SF		
R/R Underlayment	SF		
R/R Vinyl Tile	SY		
R/R Sheet Vinyl	SY		
R/R Hardwood	SF		
Repair/ Refinish Hardwood	SF		
R/R Carpet and Pad	SY		
R/R L/O Carpet	SY		
R/R Pad	SY		
R/R Ceramic / Masonry	SF		

INTERIOR WALLS

<u>ITEM</u>	<u>UNIT</u>	LOW	HI
R/R Framing, 2X4 - 2X6	SF		
R/R Drywall	SF		
R/R Plaster	SF		
R/R Texture	SF		
R/R Panel	SF		
R/R Paint	SF		
R/R Marlite / Plastic	SF		
R/R Ceramic	SF		
R/R Masonry	SF		

<u>SIDING</u>

ITEM	<u>UNIT</u>	LOW	<u>HI</u>
Pump Septic Tank	LS.		
R/R Septic Tank	Ea.		
R/R Leach Field	LF.		
R/R Complete System	LS.		
R/R Water Line	LF.		
Clean and Sanitize Cistern	LS.		
Cistern- Drain/ Clean/ Fill	Gal.		
Thoroseal	SF.		

TOTAL RESIDENTIAL REPLACEMENT

ITEM	<u>UNIT</u>	LOW	HI
R/R Economy	SF.		
R/R Average Quality	SF.		
R/R Good Quality	SF.		
R/R High Quality	SF.		
Overhead *			
(Including Insurance & Taxes)			

Profits

* Provide these figures ONLY if they are not included in the unit cost

I hereby certify that the information provided herein is true and correct.

NAME (PRINT)	Signature			
KEY				
SF = Square Foot CY= Cubic Yard EA = Each CF = Cubic Foot SY = Square Yard Gal = Gallon	LF = Linear Foot Hr = Hour LS = Lump Sum SQ = 100 SF (Roof) R/R = Remove and Replace			

<u>GH</u>

<u>GH</u>


<u>GH</u>


.



- _____
 - _____ _____

- <u>GH</u>





<u>GH</u>

<u>GH</u>

DATE